

**EASTERN POWER DISTRIBUTION COMPANY OF A.P.LIMITED**  
**CORPORATE OFFICE :: VISAKHAPATNAM**  
**INFRASTRUCTURE CREATED UNDER RGGVY SCHEME AS ON 31.03.2010**

Sl. No	Circle	Contractor	Agt.No.	Description of work	Agt Qtys	Revised qtys	Cumulative Ach as on 28.02.2010	Progress during Mar, 2010	Cumulative Ach as on 31.03.2010	% Progress Achieved
1	Srikakulam	M/s. ICSA (India) Ltd.	20/06-07	6.3 KV Line (Km)	1292	1292	533.700	47.6	581.300	45%
				LT line (Km)	1040	1225.25	819.40	53.2	872.60	71%
				S-Ph 15 KVA DTRs	1615	2410	2868	203	3071	127%
2	Vizianagaram	M/s. Katakam contractors	16/06-07	6.3 KV Line (Km)	867	500	440.51	0.00	440.509	88%
				LT line (Km)	630	1040	899.75	0.00	899.754	87%
				S-Ph 15 KVA DTRs	1577	2000	2014	0	2014	101%
3	Visakhapatnam	M/s. HPC Electricals Ltd.	29/06-07	11 KV Line (Km)	120	6	1.788	0	1.788	30%
				6.3 KV Line (Km)	723.5	599	566.360	21.05	587.406	98%
				LT line (Km)	470.5	640	772.780	37.04	809.817	127%
				S-Ph 15 KVA DTRs	561	950	897	48	945	99%
				3-Ph 25 KVA DTRs	233	23	11	0	11	48%
4	Visakhapatnam	M/s Katakam Contractors	28/06-07	11 KV Line (Km)	120	4	1.920	0.000	1.920	48%
				6.3 KV Line (Km)	723.5	542	616.545	9.10	625.642	115%
				LT line (Km)	470.5	663	861.780	12.79	874.569	132%
				S-Ph 15 KVA DTRs	562	910	1319	27	1346	148%
				3-Ph 25 KVA DTRs	233	10	10	0	10	100%
6	Rajahmundry	M/s Katakam Contractors	09/08-09	6.3KV line	585	0	180.90	4.18	185.08	32%
				LT line	660	0	407.59	40.53	448.12	68%
				S-Ph 15KVA DTRs	1328	0	560	156	716	54%
7	Eluru	M/s Rajyalaxmi Cement Products	14/06-07	6.3 KV Line (Km)	827	348	246.03	3.24	249.27	72%
				LT line (Km)	745	978	1097.49	26.36	1123.85	115%
				S-Ph 15 KVA DTRs	1654	1400	1460	40	1500	107%
<b>TOTAL FOR APEPDCL</b>				<b>11 KV Line (Km)</b>	<b>240</b>	<b>10</b>	<b>3.71</b>	<b>0</b>	<b>3.71</b>	<b>37%</b>
				<b>6.3 KV Line (Km)</b>	<b>5018</b>	<b>3281.00</b>	<b>2584.04</b>	<b>85.16</b>	<b>2669.21</b>	<b>81%</b>
				<b>LT line (Km)</b>	<b>4016</b>	<b>4546.25</b>	<b>4858.79</b>	<b>169.92</b>	<b>5028.71</b>	<b>111%</b>
				<b>S-Ph 15 KVA DTRs</b>	<b>7297</b>	<b>7670</b>	<b>9118</b>	<b>474</b>	<b>9592</b>	<b>125%</b>
				<b>3-Ph 25 KVA DTRs</b>	<b>466</b>	<b>33</b>	<b>21</b>	<b>0</b>	<b>21</b>	<b>64%</b>