

DDUGJY
(Deen Dayal Upadhyaya Gram Jyoti Yojana Scheme)

- 1 The Government of India has launched a Scheme i.e. DDUGJY for Electrification of Households, Strengthening of Sub-Transmission, Distribution Network and Metering in Rural Areas.
- 2 M/s. REC Ltd. (Rural Electrification Corporation), New Delhi is the Nodal Agency.
- 3 M/s REC has communicated sanction letter dated:11.05.2016 for DDUGJY Scheme with a project cost of Rs.282.87Cr including PMA charges.
- 4 As per the scheme guidelines, M/s. REC PDCL, New Delhi has appointed as PMA on 25.08.2015.
- 5 The Component-wise sanctioned Scheme cost to APEPDCL is as shown below:

(Rs. in Crores)

Sl. No.	Circle	Rural Electrification (RE)	System Strengthening	SAGY	Metering	TOTAL
1	Srikakulam	20.15	27.83	0.17	0.08	48.23
2	Vizianagaram	16.8	18.81	0.28	0.08	35.97
3	Visakhapatnam	31.27	35.35	1.84	0.16	68.62
4	Rajamahendravaram	24.54	36.86	0.96	0.14	62.5
5	Eluru	13.85	51.14	1.01	0.14	66.14
	APEPDCL	106.61	169.99	4.26	0.6	281.46

DDUGJY SCHEME - PROGRESS OF WORKS IN APEPDCL AS ON 31.07.2019

Sl. No.	Name of the Work	Unit	Sanctioned	Awarded	Achieved	% of progress
1	New 33/11KV Outdoor Sub-stations	Nos.	80	85	85	100%
2	33KV Line: New/Interlinking/Re-orientation	Kms	511.70	692.38	692.38	100%
3	11KV Line: New/Interlinking/Re-orientation	Kms	951.44	593.68	593.68	100%
4	LT Line: New/Interlinking/Re-orientation	Kms	226.50	30.52	30.52	100%
5	6.3KV Line: New	Kms	781.52	704.39	704.39	100%
6	LT Arial Bunched Cable	Kms	1445.73	1424.71	1424.71	100%
7	Installation of New/Augmentation of DTRs	Nos.	2519	2556	2556	100%
8	Capacitor Bank	Nos.	80	136	136	100%
9	Feeder meters	Nos.	321	340	340	100%
10	Release of services (APL+BPL)	Nos.	196919	210623	210623	100%
11	SAGY Villages	Nos.	20	30	30	100%

DDUGJY SCHEME - PROGRESS OF WORKS IN SRIKAKULAM CIRCLE AS ON 31.07.2019

Sl. No.	Name of the Work	Unit	Sanctioned	Awarded	Achieved	% of progress
1	New 33/11KV Outdoor Sub-stations	Nos.	9	10	10	100%
2	33KV Line: New/Interlinking/Re-orientation	Kms	72.00	109.75	109.75	100%
3	11KV Line: New/Interlinking/Re-orientation	Kms	182.13	142.68	142.68	100%
4	LT Line: New/Interlinking/Re-orientation	Kms	156.34	25.50	25.50	100%
5	6.3KV Line: New	Kms	212.25	186.96	186.96	100%
6	LT Arial Bunched Cable	Kms	228.07	313.14	313.14	100%
7	Installation of New/Augmentation of DTRs	Nos.	736	720	720	100%
8	Capacitor Bank	Nos.	9	11	11	100%
9	Feeder meters	Nos.	42	40	40	100%
10	Release of services (APL+BPL)	Nos.	35957	38027	38027	100%
11	Intensification of Villages	Nos.	1593	1593	1593	100%
12	SAGY Villages	Nos.	1	1	1	100%

DDUGJY SCHEME - PROGRESS OF WORKS IN VIZIANAGARAM CIRCLE AS ON 31.07.2019

Sl. No.	Name of the Work	Unit	Sanctioned	Awarded	Achieved	% of progress
1	New 33/11KV Outdoor Sub-stations	Nos.	11	10	10	100%
2	33KV Line: New/Interlinking/Re-orientation	Kms	65.00	120.35	120.35	100%
3	11KV Line: New/Interlinking/Re-orientation	Kms	56.69	62.00	62.00	100%
4	LT Line: New/Interlinking/Re-orientation	Kms	13.76	0.00	0.00	0%
5	6.3KV Line: New	Kms	130.16	148.31	148.31	100%
6	LT Arial Bunched Cable	Kms	158.31	163.71	163.71	100%
7	Installation of New/Augmentation of DTRs	Nos.	349	399	399	100%
8	Capacitor Bank	Nos.	11	11	11	100%
9	Feeder meters	Nos.	44	40	40	100%
10	Release of services (APL+BPL)	Nos.	34455	36758	36758	100%
11	Intensification of Villages	Nos.	1204	1204	1204	100%
12	SAGY Villages	Nos.	4	8	8	100%

DDUGJY SCHEME - PROGRESS OF WORKS IN VISAKHAPATNAM CIRCLE AS ON 31.07.2019

Sl. No.	Name of the Work	Unit	Sanctioned	Awarded	Achieved	% of progress
1	New 33/11KV Outdoor Sub-stations	Nos.	19	18	18	100%
2	33KV Line: New/Interlinking/Re-orientation	Kms	82.00	134.72	134.72	100%
3	11KV Line: New/Interlinking/Re-orientation	Kms	223.16	92.17	92.17	100%
4	LT Line: New/Interlinking/Re-orientation	Kms	17.80	0.00	0.00	0%
5	6.3KV Line: New	Kms	216.06	198.07	198.07	100%
6	LT Arial Bunched Cable	Kms	392.29	357.56	357.56	100%
7	Installation of New/Augmentation of DTRs	Nos.	374	376	376	100%
8	Capacitor Bank	Nos.	19	19	19	100%
9	Feeder meters	Nos.	85	72	72	100%
10	Release of services (APL+BPL)	Nos.	52401	59334	59334	100%
11	Intensification of Villages	Nos.	2167	2167	2167	100%
12	SAGY Villages	Nos.	2	7	7	100%

**DDUGJY SCHEME - PROGRESS OF WORKS IN RAJAMAHENDRAVARAM CIRCLE
(EAST GODAVARI DISTRICT) AS ON 31.07.2019**

Sl. No.	Name of the Work	Unit	Sanctioned	Awarded	Achieved	% of progress
1	New 33/11KV Outdoor Sub-stations	Nos.	18	23	23	100%
2	33KV Line: New/Interlinking/Re-orientation	Kms	128.00	138.81	138.81	100%
3	11KV Line: New/Interlinking/Re-orientation	Kms	164.30	123.83	123.83	100%
4	LT Line: New/Interlinking/Re-orientation	Kms	30.35	0.00	0.00	0%
5	6.3KV Line: New	Kms	140.36	136.28	136.28	100%
6	LT Arial Bunched Cable	Kms	432.58	411.20	411.20	100%
7	Installation of New/Augmentation of DTRs	Nos.	738	729	729	100%
8	Capacitor Bank	Nos.	18	18	18	100%
9	Feeder meters	Nos.	76	92	92	100%
10	Release of services (APL+BPL)	Nos.	45048	45631	45631	100%
11	Intensification of Villages	Nos.	1444	1444	1444	100%
12	SAGY Villages	Nos.	7	7	7	100%

**DDUGJY SCHEME - PROGRESS OF WORKS IN ELURU CIRCLE (WEST GODAVARI DISTRICT)
AS ON 31.07.2019**

Sl. No.	Name of the Work	Unit	Sanctioned	Awarded	Achieved	% of progress
1	New 33/11KV Outdoor Sub-stations	Nos.	23	24	24	100%
2	33KV Line: New/Interlinking/Re-orientation	Kms	164.70	188.75	188.75	100%
3	11KV Line: New/Interlinking/Re-orientation	Kms	325.16	173.00	173.00	100%
4	LT Line: New/Interlinking/Re-orientation	Kms	8.25	5.02	5.02	100%
5	6.3KV Line: New	Kms	82.69	34.77	34.77	100%
6	LT Arial Bunched Cable	Kms	234.48	179.10	179.10	100%
7	Installation of New/Augmentation of DTRs	Nos.	322	332	332	100%
8	Capacitor Bank	Nos.	23	77	77	100%
9	Feeder meters	Nos.	74	96	96	100%
10	Release of services (APL+BPL)	Nos.	29058	30873	30873	100%
11	Intensification of Villages	Nos.	812	812	812	100%
12	SAGY Villages	Nos.	6	7	7	100%