

EASTERN POWER DISTRIBUTION COMPANY OF A.P.LIMITED
CORPORATE OFFICE :: VISAKHAPATNAM
INFRASTRUCTURE CREATED UNDER RGGVY SCHEME AS ON 30.09.2010

Sl. No	Circle	Contractor	Agt.No.	Description of work	Agt Qtys	Revised qtys	Cumulative Ach as on 31.07.2010	Progress from 01-08-10 to 30-09-10	Cumulative Ach as on 30.09.2010	% Progress Achieved
1	Srikakulam (20/2006-07)	M/s. ICSA (India) Ltd.	20/06-07	6.3 KV Line (Km)	1292	621.86	582.600	6.916	589.516	95%
				LT line (Km)	1040	933.87	889.00	27.797	916.797	98%
				S-Ph 15 KVA DTRs	1615	3225	3137	51	3188	99%
2	Vizianagaram (16/2006-07)	M/s. Katakam contractors	16/06-07	Erection of 11 KV Line (Km)	240	240		0		0%
				Electrification of Habitations	276	276		0		0%
			16/06-07	6.3 KV Line (Km)	867	430	440.51	0	440.509	102%
				LT line (Km)	630	905	899.75	0	899.754	99%
3	Visakhapatnam (29/2006-07)	M/s. HPC Electricals Ltd.	29/06-07	11 KV Line (Km)	120	2.2	1.788	0	1.788	81%
				6.3 KV Line (Km)	723.5	594	587.406	0	587.406	99%
				LT line (Km)	470.5	857	809.817	0	809.817	94%
				S-Ph 15 KVA DTRs	561	993	1027	0	1027	103%
				3-Ph 25 KVA DTRs	233	14	11	0	11	79%
4	Visakhapatnam (28/2006-07)	M/s Katakam Contractors	28/06-07	11 KV Line (Km)	120	0.9	1.920	0	1.920	213%
				6.3 KV Line (Km)	723.5	481	625.642	0	625.642	130%
				LT line (Km)	470.5	782	874.569	0	874.569	112%
				S-Ph 15 KVA DTRs	562	1327	1346	0	1346	101%
				3-Ph 25 KVA DTRs	233	10	10	0	10	100%
5	Rajahmundry (09/2008-09)	M/s Katakam Contractors	09/08-09	6.3KV line	585	1241	419.94	1.61	421.551	34%
				LT line	660	1401	863.38	2.84	866.223	62%
				S-Ph 15KVA DTRs	1328	2443	1549	69	1618	66%
6	Eluru (14/2006-07)	M/s Rajyalaxmi Cement Products	14/06-07	6.3 KV Line (Km)	827	348	264.17	0.0	264.17	76%
				LT line (Km)	745	978	1127.80	3.6	1131.43	116%
				S-Ph 15 KVA DTRs	1654	1400	1513	8	1521	109%
TOTAL FOR APEPDCL				11 KV Line (Km)	240	3	3.71	0	3.71	120%
				6.3 KV Line (Km)	5018	3715.86	2920.27	8.53	2928.79	79%
				LT line (Km)	4016	5856.87	5464.32	34.27	5498.59	94%
				S-Ph 15 KVA DTRs	7297	11441	10586	128	10714	94%
				3-Ph 25 KVA DTRs	466	24	21	0	21	88%